



CIP UPDATES

6-8-2023



Coldwater Cañon Water Main Replacement

- Contractor completed the installation of the transmission line.
- Currently installing the distribution line.
- Total length of pipe installed: approx. 5000 LF.
- Project is on Schedule and on budget.
- Anticipated completion: April 2024





Reservoir Management System (RMS)

- RMS will be installed at Coldwater, Sunset, and Greystone Reservoirs.
- 90% design submittal is currently under review by staff.
- Bid documents anticipated to be finalized in July 2023.
- Bidding is anticipated to start in August/September 2023.
- Construction is anticipated to start late 2023/early 2024 and will last approximately 1 year.
- Construction estimate: \$3m-\$4M.

